BRHAT BANGALORE MAHANAGARA PALIKE

INSPECTION REPORT

Sl No	Decription	Details	Remarks
1	Name of Work	Providing lights and Repairs in Existing park lightings Burrial grounds and Metering to the existing installation in parks at Yelahanaka Constituency at Ward No-01 to 04	
2	Estimate Cost	5.00 Lakhs	
3	Administrative Approved No and Date	JC/BBMP/YZ/AS/1108/12-13, Date. 20.03.2013	
4	Technical sanction No. and Date	EE/BBMP/YZ/TS/77/12-13, Date. 21.03.2013	
5	Job Code No. and P Code No.	001-13-000053	
6	Tender Direct Entrested to KRIDL	Not Applicable	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper	EE/ELE/YZ/TN/GN/01/13-14, Dt: 02.07.2013 Deccan Chronicle, Kannadaprabha e-Procurement	
8	Tender Approved Details	Not Applicable	
9	Work Order No and Date	EE/ELE/YZ/WO/01/14-15, Dt: 19.06.2014	
10	Stipulation time of Completion	90 Days	
11	Actiual Date of Commencement		
12	Actiual Date of Completion		

Executive Engineer
Electrical Division
Yelahanka Zone BBMP
Byatarayanapura. Bangalore-92

13	Delay if any	Nil	
14	Reson for Delay	Nil	
15	Payment made till date.	Nil	
16	Status of Work	Completed	
17	Photograph verfied	Enclosed	
18	Date of Inspection	30-12-2015	
19	MB No. and Page No.	MB No. 3104 Page No. 310301 -310306	
20	BR No. and Date	30/14-15, 19-11-2014	
21	Section officer	Sri P Jnaneshvar A.E	
22	Sub Division Office	Sri P Jnaneshvar A.E	
23	Observation		
a	Work Quality	Satisfactory	
b	Comments	Work completed as per MB	

Executive Engineer
Electrical Division
Yelahanka Zone BBMP
Byatarayanapura, Bangalore-92